



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1 & Phase 2

This week the contractor has been working on installing the temporary mailboxes and traffic signage for construction work ahead. City staff is out marking curb and gutter for removals. The week of April 22 the contractor plans to start cutting the marked curbing for removals. Utility work within the phases will start later in the week. Re-bolting water main gate valve and fire hydrants will be some of the first activities.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.