



## *Street Reconstruction Update*

City of Lakeville Public Works



### **Construction Updates**

#### **This Week**

Construction is underway for Phase 1. Pavement removal along Hamburg Avenue in Phase 1 was completed this week. Crews are working on grading the stormwater management area, relocating private utilities and repairing sanitary sewer services. Hamburg Avenue remains open for residents along the roadway but is closed to through traffic between 205th Street and 202nd Street.

#### **Next Week**

Work during the week of April 29 will include watermain installation beginning at 205th Street and working north. Grading of the stormwater management area and relocation of private utilities will continue. During the day driveway access will be limited to residents in Phase 1.

#### **Door Hangers**

The City will communicate short-term project updates such as driveway impacts, construction schedule, garbage hauling and temporary mailbox needs via door hangers. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

**Contact Roberta McDonald, the onsite City Project Representative, at 952-292-3773 for more information.**