



## *Street Reconstruction Update*

City of Lakeville Public Works



### **Construction Updates**

#### **Phase 1**

This week crews have been working on road sub-grade corrections. Paving crews are scheduled to start the base layer of paving Monday, May 20.

#### **Phase 2**

Crews will wait for school to let out June 5 before any additional road improvements start.

#### **Phase 3**

This week erosion control was established in the rural area. Reclaiming the existing roadway is currently scheduled for Monday, May 20.

#### **Phase 4**

Concrete crews began removing curbing on May 15 and re-pouring the new curbs is scheduled to start May 17. Reclaiming the roadway is scheduled for May 27.

#### **Phase 5**

Concrete sawing crews have completed the cuts in the curbing. Utility crews will be arriving May 17 to start the water main and the storm sewer improvements through next week.

#### **Door Hangers**

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to [lakevillemn.gov](http://lakevillemn.gov).

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

**Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.**