



## *Street Reconstruction Update*

City of Lakeville Public Works



### **Construction Updates**

#### **Phase 1**

Paving on Knolls Path is scheduled for Friday, June 14. Restoration crews are working on the other paved portions of Phase 1. This restoration work will continue through next week.

#### **Phase 2**

Concrete crews will be finishing this week. Grading crews will be working through Friday, June 14 shaping the road section. Base paving is scheduled for Monday, June 24.

#### **Phase 3**

Base paving is now complete. Restoration crews are working on driveway patches and other boulevard restoration items.

#### **Phase 4**

Crews worked to finish sub-grade corrections and road grading activities this week. Base paving is scheduled to be complete by Friday, June 14. Next week crews will be starting restoration activities.

#### **Phase 5**

Utility crews are preparing for a few deep sanitary sewer repairs. The remaining storm sewer work needs to wait until the DNR imposed restrictions with Lee Lake are lifted at the end of June.

#### **Phase 6**

Utility crews will be working on water main and the storm sewer improvements all next week.

#### **Door Hangers**

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to [lakevillemn.gov](http://lakevillemn.gov).

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

**Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.**