



## *Hamburg Avenue Update*

City of Lakeville Public Works 

---

### Construction Updates

#### **This Week**

Installation of storm sewer and roadway grading continued in Phase 1. Hamburg Avenue remains open for residents along the roadway but is closed to through traffic between 205th Street and 202nd Street.

#### **Next Week**

Next week crews will complete installation of storm sewer and driveway culverts. Curb and gutter and driveway aprons are scheduled to be installed at the end of the week. Following placement of the curb and gutter, access to the driveways will not be permitted to allow for hardening of the concrete.

#### **Door Hangers**

The City will communicate short-term project updates such as driveway impacts, construction schedule, garbage hauling and temporary mailbox needs via door hangers. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

Visit our website to see [archived newsletters](#) for the Hamburg Avenue Improvement Project.

**Contact Roberta McDonald, the onsite City Project Representative, at 952-292-3773 for more information.**