



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

1. Restoration crews will complete the boulevard topsoil installation and hydro-seeding this week.
2. Wear paving is scheduled to begin on Monday, July 29.

Phase 2

1. Guard rail installation is scheduled for Wednesday, July 10.
2. Gate valve and manhole raising is scheduled for the week of July 22.
3. Wear paving is scheduled to begin on Monday, July 29.

Phase 3

1. Wear paving is currently scheduled for Monday, July 29.

Phase 4

1. Kenreel, Kenosha, and 164th Street will have the sub-grade prepped for paving on Monday, July 8.
2. Kenreel, Kenosha, and 164th Street are scheduled to be base paved on Wednesday, July 10.

Phase 5

1. 166th Street has two deep sanitary sewer repairs that are scheduled for Monday, July 8.
2. Curb and gutter crews will be in to start the spot curb and gutter replacements on Friday, July 26.
3. Reclaiming the existing asphalt road surface is scheduled for Friday, August 2.

Phase 6

1. Concrete crews are installing curb and gutter on Tuesday, July 2 and Wednesday, July 3.
2. Full depth reclamation is scheduled for Monday, July 8.
3. Crews will pave base course on Friday, July 19.

Phase 7

1. Utility crews will work on water main improvements and storm sewer repairs until Tuesday, July 9.
2. Concrete crews are scheduled to begin the removal and replacements on Tuesday, July 16.
3. Reclaiming the existing asphalt road surface is scheduled for Saturday, July 27.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.