



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

1. The contractor will set up City Public Works inspections prior to wear paving on August 1.
2. Pond cleaning at Keystone Court and Klamath Trail will be done prior to the wear paving.

Phase 2

1. Guard rail install along Klamath was scheduled for July 22 and 23.
2. Crews were onsite July 24 raising gate valve and manhole iron.
3. The contractor will set up City Public Works inspections prior to wear paving on August 2.

Phase 3

1. Wear course paving is scheduled for July 29 and 30.
2. Boulevard restoration in the rural area is scheduled for July 30 and 31.

Phase 4

1. We are waiting for City Public Works inspections on the utility work and final wear paving.

Phase 5

1. Kenreel Avenue, Kenosha Avenue and 164th Street sub-cutting operations and road base tolerancing is scheduled for July 26 and 27.
2. Base coarse paving is scheduled for July 29.
3. 166th Street utility crews are working on water quality structure pipe work. The water quality structure will arrive mid-August.

Phase 6

1. Restoration crews are working to finish boulevard restoration.
2. Utility crews will be raising iron starting August 5.

Phase 7

1. Crews working on curbs and gutters and driveways started July 22.
2. The reclaiming crew is scheduled for July 30.

Phase 8

1. Concrete crews are tentatively scheduled to start August 5 with curb and gutter work.

Phase 9

1. Utility crews are working on water main re-bolts and storm sewer improvements.

2. Concrete crews are scheduled to begin curb and gutter work on August 8.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.