

Construction Updates

Phase 1

- 1. Wear paving is scheduled for July 29.
- 2. Pond cleaning at Keystone Court and Klamath Trail will be done prior to the wear paving.

Phase 2

- 1. Center Point gas main will be relocated for guard rail prior to wear paving.
- 2. Guard rail installation will occur prior to wear paving.
- 3. Wear paving is scheduled for July 30.

Phase 3

1. Road sub-grade corrections will be completed prior to wear paving on July 31.

Phase 4

1. Restoration work continues in the boulevard areas.

Phase 5

- 1. We are currently waiting for the sub-grade to dry out for road construction to continue.
- 2. Concrete crews are scheduled to start July 23 with curb removals and replacements.
- 3. Sanitary repairs are scheduled for this week.

Phase 6

1. Crews will be working on driveways, irrigation, topsoil restoration activities.

Phase 7

- 1. Concrete crews will begin concrete curb removals July 17 & 18.
- 2. Concrete machine work will begin on July 23.
- 3. Reclaiming is scheduled for July 29.

Phase 8

1. Traffic control and erosion control will be installed on July 22.

Phase 9

- 1. Traffic control and erosion control will be installed on Monday, July 22.
- 2. Curb and gutter removals and replacements are scheduled to start July 23.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to <u>lakevillemn.gov</u>.

<u>Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.</u>

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.