




Hamburg Avenue Update

City of Lakeville Public Works 

Construction Updates

This Week

Crews continued with street widening in Phase 2 and trail preparation in both phases.

Next Week

Crews will begin with storm sewer construction and utility work within Phase 2, weather permitting. To complete this work a temporary road closure along Hamburg Avenue will occur.

Hamburg Avenue is anticipated to be closed during the day on Wednesday, July 31 and Thursday, August 1 from 210th Street to the south Hartford Way intersection. There will be a detour during the day and Hamburg Avenue will be open in the evenings.

[Download a map of the Hamburg Avenue detour \(PDF\).](#)



County Road 50 will remain closed to all traffic east of the Highview Avenue intersection to Cedar Avenue for construction of County Road 50 improvements. This will also include the closure of Hamburg Avenue from County Road 50 south to the new roadway constructed with Phase 1. Access to the driveways within the closure area will be coordinated directly with these property owners. The County Road 50 improvements are tentatively scheduled to be completed by November 1.

Door Hangers

The City will communicate short-term project updates such as driveway impacts, construction schedule, garbage hauling and temporary mailbox needs via door hangers. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

Visit our website to see [archived newsletters](#) for the Hamburg Avenue Improvement Project.

Contact Roberta McDonald, the onsite City Project Representative, at 952-292-3773 for more information.