



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

This week crews have been working on concrete curb and gutter repairs. Next week the existing road surface will be reclaimed (grinding of the existing road surface) on Monday, May 13. Paving crews are scheduled to start the base layer of paving Monday, May 20.

Phase 2

This week crews worked on the water main and fire hydrant re-bolting. These water main improvements will wrap up by Wednesday next week. Crews will wait for school to let out before any additional road improvements start.

Phase 3

Erosion control will be established in the rural area the week of May 13. Reclaiming the existing roadway is currently scheduled for Monday, May 20.

Phase 4

Concrete crews will finish the concrete sawing next week. Utility crews will work on finishing the utility work in the phase by week's end.

Phase 4

Concrete crews will work on concrete sawing next week.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.