



## *Street Reconstruction Update*

City of Lakeville Public Works



### **Construction Updates**

#### **Phase 1**

Paving crews are scheduled to complete the base paving this week. Restoration crews are scheduled to start restoring boulevards next week.

#### **Phase 2**

Crews will wait for school to let out June 5 before any additional road improvements start.

#### **Phase 3**

This week reclaiming of the existing asphalt surface was completed. Crews have been working to re-shape the crown of the road and paving is scheduled to begin Friday, May 24 and finishing after the holiday weekend. Following the paving restoration crews will move into the phase and begin driveway restorations and boulevard restoration.

#### **Phase 4**

Concrete crews should be finishing up concrete work by the end of the week. Reclaiming the roadway is scheduled for May 29 and 30.

#### **Phase 5**

Utility crews have been working on water main and the storm sewer improvements through the week. Concrete crews will begin the removal and replacements next week.

#### **Phase 6**

Utility crews will begin working on water main and the storm sewer improvements through next week.

#### **Door Hangers**

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to [lakevillemn.gov](http://lakevillemn.gov).

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

**Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.**