



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

Paving on Knolls Path is scheduled to be completed this week. The remaining portion of Keystone Court that needed curb corrections should be poured this week. After the curbing cures on Keystone Court, paving crews will move in to finish the connection with Klamath Trail. Restoration crews are working on the other paved portions of Phase 1. This restoration work will continue through next week.

Phase 2

Reclaiming the existing pavement surface was done on June 6 and utility crews will be back to complete the last of the storm sewer improvements this week. Next week concrete curb and gutter crews will be onsite working to complete the removals and replacements.

Phase 3

This week crews have been working to finish sub-grade corrections prior to base paving on June 7 and 8. Restoration crews will be onsite next week placing shouldering material and topsoil in their respective locations.

Phase 4

This week crews have been working on sub-grade corrections and prepping the road section. Concrete crews are returning to remove and replace some additional curbing that was damaged in the storm earlier this week. Base paving and sub-grade tolerancing activities will follow the curb work. Base paving is still scheduled for next week.

Phase 5

Utility crews are finishing up water main and the storm sewer improvements. Next week the concrete curb and gutter crews will be doing removals and replacements throughout the phase.

Phase 6

Utility crews will be working on water main and the storm sewer improvements all next week.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.