



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

1. Restoration complete.

Phase 2

1. Restoration complete.
2. Klamath Trail striping was completed.

Phase 3

1. Restoration complete.

Phase 4

1. Restoration complete.
2. Utility crews will be back onsite lowering drain tile clean outs.

Phase 5

1. Storm sewer run from Lee Lake will be installed on Tuesday, August 20.
2. Water quality structure will be arriving on August 29.

Phase 6

1. Public Works department will be performing infrastructure inspections the week of August 26.

Phase 7

1. Public Works department will be performing infrastructure inspections the week of August 26.

Phase 8

1. Curb and gutter removal and replacements will begin on Tuesday, August 20 in the west area.
2. Curb and gutter removal and replacement will begin Thursday, August 29 in the east area.

Phase 9

1. Grading crews are working to shape and tolerance the gravel on August 20-22.

2. Paving of the base course is scheduled for Friday, August 23.

Phase 10

1. Utility crews will be starting Tuesday, August 20 with water main improvements and storm sewer improvements. These improvements are scheduled to be complete by Saturday, September 7.
2. Curb and gutter removals and replacements are scheduled to start Monday, September 9.

Phase 11

1. Utility crews will be starting Tuesday, September 9 with water main improvements and storm sewer improvements. These improvements are scheduled to be complete by Friday, September 20.

Phase 12

1. Utility crews will be starting Tuesday 8/20 with water main improvements and storm sewer improvements. These improvements are scheduled to be complete by Tuesday, August 27.

Phase 13

1. Utility crews will be starting Saturday, September 21 with water main improvements and storm sewer improvements. These improvements are scheduled to be complete by Wednesday, October 2.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.