



Street Reconstruction Update

City of Lakeville Public Works



Construction Updates

Phase 1

1. Knolls path will receive the last bit of restoration topsoil and hydroseeding on Thursday, August 8.

Phase 2

1. Wear course paving is scheduled for Thursday, August 8.
2. Class 2 shouldering, topsoil and hydromulch are scheduled for August 9-10.

Phase 3

1. Linch Avenue, 163rd Street and 162nd Street will receive the last areas of topsoil and hydromulch August 8-9.

Phase 4

1. The contractor is working to finish the remaining cleanup items prior to the Public Works inspection.

Phase 5

1. 166th Street will receive the storm sewer run from the cul-de-sac to Lee Lake August 8-9.
2. The water quality structure is scheduled to be installed on Monday, August 26.
3. Curb and gutter on 164th Street and 166th Street are scheduled for August 7.

Phase 6

1. Remaining restoration work is scheduled for August 7-8.

Phase 7

1. Tolerancing / grading activities are scheduled for August 5-6.
2. Base paving is scheduled for Wednesday, August 7.
3. Driveway patching is scheduled for Thursday, August 8.
4. Restoration of boulevards topsoil and hydroseed is scheduled for August 9-10.

Phase 8

1. Curb and gutter removal and replacement activities are scheduled to start on Friday, August 16.

Phase 9

1. Utility crews are scheduled to start working on storm sewer improvements on Monday, August 12.
2. Curb and gutter removals and replacements started on August 6. Curb replacements are scheduled to finish Monday, August 12.
3. Reclaiming the existing asphalt street surface is scheduled for August 14-15.

Door Hangers

The City will communicate short-term project updates such as driveway impacts and temporary mailbox needs via door hangers in residential areas. Check your front door each evening for project updates. If you have a storm door, leave it unlocked so project representatives can place the door hanger on your interior door - this will ensure you still get the door hanger during periods of windy weather.

For more information on this project, including a project location map, go to lakevillemn.gov.

[Visit our website to see archived newsletters for the 2019 Street Reconstruction Project.](#)

Contact Shane Murphy, the onsite City Project Representative, at 952-737-7409 or Dan Bailey at 507-316-8771 for more information.